

#	Size	Submittal Sequential No.	Rev.	Trade	Description	Planned Sub.Date	Actual Sub.Date	Returned Date	Action Code
A		ARCHITECTURAL DRAWINGS							
		SITE DEVELOPMENT PLANS (SDP):							
1	A0	DBSA/BPP: Arch. - SDP - 2019-01-001-0C	0B	ARCH.	OVERAL SDP: PROPOSED WORK, DEMOLITION WORK and CIRCULATION.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
		BLOCK A: GUARD HOUSE							
2	A1	DBSA/BPP: Arch. - A-2019-01-002-0C	0B	ARCH.	PLAN, SECTIONS, ELEVATIONS, WIND. & DOOR SCHEDULE, TILLING & CEILING PLAN and SPECIFICATIONS.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
3	A1	DBSA/BPP: Arch. - A-2019-01-003-0B	0B	ARCH.	TIMBER JOINERY DETAILS.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
		BLOCK B: GRADE R FACILITY.							
4	A1	DBSA/BPP: Arch. - B-2019-01-004-0C	0B	ARCH.	PLAN, SECTIONS, ELEVATIONS, and SPECIFICATIONS.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
5	A1	DBSA/BPP: Arch. - B-2019-01-005-0C	0B	ARCH.	CEILING & TILLING LAYOUT and SPECIFICATIONS.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
6	A1	DBSA/BPP: Arch. - B -2019-01-006-0B	0B	ARCH.	WINDOW & DOOR SCHEDULE and TIMBER JOINERY.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
		BLOCK C: TEAM TEACHING, STD CLASSROOMS, GENERAL STORE & GARDNERS ROOM							
7	A1	DBSA/BPP: Arch. - C-2019-01-007-0C	0B	ARCH.	GROUND & FIRST FLOOR PLAN. SECTION, JOINERY and SPECIFICATION	17 Oct. 2019	29 Nov. 2019	N/A	N/A
8	A1	DBSA/BPP: Arch. - C-2019-01-008-0C	0B	ARCH.	ELEVATIONS, WINDOW and DOOR SCHEDULES.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
9	A1	DBSA/BPP: Arch. - C-2019-01-009-0C	0B	ARCH.	TILLING LAYOUT and CEILING LAYOUT.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
		BLOCK D: STD CLASSROOMS, MULTI-PURPOSE CLASSROOMS and OFFICES.							
10	A1	DBSA/BPP: Arch. - D-2019-01-010-0C	0B	ARCH.	GROUND, FIRST FLOOR, SECTION and SPECIFICATION.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
11	A1	DBSA/BPP: Arch. - D-2019-01-011-0C	0B	ARCH.	ELEVATIONS.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
12	A1	DBSA/BPP: Arch. - D-2019-01-012-0C	0B	ARCH.	CEILING LAYOUTS and TILLING LAYOUTS.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
13	A1	DBSA/BPP: Arch. - D-2019-01-013-0B	0B	ARCH.	WINDOW & DOOR SCHEDULE and TIMBER JOINERY DETAILS.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
		BLOCK E: STD CLASSROOMS, OFFICES and ABLUTIONS.							
14	A1	DBSA/BPP: Arch. - D-2019-01-014-0C	0B	ARCH.	GROUND, FIRST FLOOR, SECTION and SPECIFICATION.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
15	A1	DBSA/BPP: Arch. - D-2019-01-015-0C	0B	ARCH.	ELEVATIONS, and JOINNERY	17 Oct. 2019	29 Nov. 2019	N/A	N/A
16	A1	DBSA/BPP: Arch. - D-2019-01-016-0C	0B	ARCH.	CEILING LAYOUTS and TILLING LAYOUTS.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
17	A1	DBSA/BPP: Arch. - D-2019-01-017-0B	0B	ARCH.	WINDOW & DOOR SCHEDULE	17 Oct. 2019	29 Nov. 2019	N/A	N/A
		BLOCK F: MEDIA CENTRE (STD CLASSROOM and COMPUTER ROO, LIBRARY)							
18	A1	DBSA/BPP: Arch. - F -2019-01-018-0C	0B	ARCH.	FLOOR LAN, SECTIONS, and ELEVATION.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
19	A1	DBSA/BPP: Arch. - F -2019-01-019-0C	0B	ARCH.	TILLING & CEILING LAYOUT, WINDOW & DOOR SCHEDULE and SPECIFICATION.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
20	A1	DBSA/BPP: Arch. - F -2019-01-020-0B	0B	ARCH.	STEEL and TIMBER JOINERY ON COMPUTER ROOM.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
21	A1	DBSA/BPP: Arch. - F -2019-01-021-0B	0B	ARCH.	LIBRARY TIMBER JOINERY and WORK ROOM JOINERY.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
22	A1	DBSA/BPP: Arch. - F -2019-01-022-0B	0B	ARCH.	LIBRARY: TIMBER JOINERY 01.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
23	A1	DBSA/BPP: Arch. - F -2019-01-023-0B	0B	ARCH.	LIBRARY: TIMBER JOINERY 02 and CEILING BARS DETAILS.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
		BLOCK G: SOUP KITCHEN							
24	A1	DBSA/BPP: Arch. - G -2019-01-024-0C	0A	ARCH.	FLOOR PLAN, SECTION, ELEVATIONS, CEILING LAYOUTS and SPECIFICATION.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
25	A1	DBSA/BPP: Arch. - G -2019-01-025-0B	0A	ARCH.	WINDOW & DOOR LAYOUT, and SPECIFICATION.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
26	A1	DBSA/BPP: Arch. - G -2019-01-026-0B	0A	ARCH.	CONCRETE and TIMBER JOINERY DETAILS.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
		BLOCK H: EXISTING ADMINISTRATION BUILDING							
27	A1	DBSA/BPP: Arch-H-2019-01-027-0A	0	ARCH.	FLOOR LAN, SECTIONS, and ELEVATION.	14 Feb. 2020	14 Feb. 2020	N/A	N/A
28	A1	DBSA/BPP: Arch-H-2019-01-028-00	0	ARCH.	CEILING, TILING LAYOUT SPECIFICATION and KITCHEN JOINERY DETAILS.	14 Feb. 2020	14 Feb. 2020	N/A	N/A
29	A1	DBSA/BPP: Arch-H-2019-01-029-00	0	ARCH.	WINDOW and DOOR SCHEDULES.	14 Feb. 2020	14 Feb. 2020	N/A	N/A
30	A1	DBSA/BPP: Arch - H-2019-01-030-0A	0	ARCH.	RECEPTION JOINERY DETAILS.	14 Feb. 2020	14 Feb. 2020	N/A	N/A
		BLOCK I: EXISTING BOYS and GIRLS TOILETS.							
31	A1	DBSA/BPP: Arch-I-2019-01-031-00	0	ARCH.	FLOOR LAN, SECTIONS, and ELEVATION.	14 Feb. 2020	14 Feb. 2020	N/A	N/A
32	A1	DBSA/BPP: Arch-I-2019-01-032-00	0	ARCH.	CEILING, TILLING, WINDOW, DOOR SCHEDULE and SPECIFICATIONS	14 Feb. 2020	14 Feb. 2020	N/A	N/A
		BLOCK J: REFUSE AREA							
33	A1	DBSA/BPP: Arch. - J -2019-01-033-0A	0A	ARCH.	FLOOR PLAN, SECTION, ELEVATIONS and SPECIFICATION.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
		GENERAL DETAILS and LAYOUTS.							
34	A1	DBSA/BPP: Arch-Details/01-2019-01-034-0A	0A	ARCH.	GATE, SIGNAGE WALL and FENCE DETAILS	17 Oct. 2019	29 Nov. 2019	N/A	N/A
35	A1	DBSA/BPP: Arch-Details/02-2019-01-35-0A	0A	ARCH.	COVERED WALKWAY DETAILS	17 Oct. 2019	29 Nov. 2019	N/A	N/A
36	A1	DBSA/BPP: Arch-Details/03-2019-01-036-0A	0A	ARCH.	WATER DRINKING FOUNTAIN DETAILS	17 Oct. 2019	29 Nov. 2019	N/A	N/A
37	A1	DBSA/BPP: Arch-LAOUT/01-2019-01-037-0B	0A	ARCH.	CROSS SECTIONAL ELEVATIONS and CONCRETE STAIR DETAILS	17 Oct. 2019	29 Nov. 2019	N/A	N/A
38	A1	DBSA/BPP: Arch-SCHE/01-2019-01-038-0A	0A	ARCH.	RECEPTION JOINERY DETAILS.	17 Oct. 2019	29 Nov. 2019	N/A	N/A
40	A0	DBSA/BPP: Arch. - DEMO. - 2019-01-040-0A	0A	ARCH.	RECEPTION JOINERY DETAILS.	29 Nov. 2019	29 Nov. 2019	N/A	N/A
41	A1	DBSA/BPP: Arch-Details/04-2019-01-041-0A	0A	ARCH.	TYPICAL DETAIL: VERANDAH CANOPY DETAIL.	07 Jan. 2020	07 Jan. 2020	N/A	N/A
42	A1	DBSA/BPP: Arch-Details/05-2019-01-042-0A	0A	ARCH.	TYPICAL DETAIL: JUNGLE GYM DETAIL.	08 Jan. 2020	08 Jan. 2020	N/A	N/A